WTCI-312-P

MEMORANDUM

REFER		NOTED	
TO	DATE	BY	DATE
RETURN TO		FILE	

PA 80-A
5-63

TO: Mr. Robert J. Linn, Manager, Project Planning, WTC
FROM: Joseph Milano
DATE: April 13, 1970
SUBJECT: THE WORLD TRADE CENTER - TELCO - FIREPROOFING

REFERENCE: 1) Memo, Linn to Milano, dated 3-25-70. 2) Change Number 730.003. Add. #1.

COPY TO: Messrs. P. Goz, T. Kearney, M. Levy, C. Lynch, J. McAvey, G. Marx, M. Morrow, J. Schwartzman (all w/att.)

File

730-36

The attached letter from New York Telephone, E. Warter to G. Marx, dated April 7, 1970, mentions their concern in reference to the "special" fireproofing for the trusses in the ceilings of Floors 10, 11 and 12 of Tower B.

Telco's comments and requests are:

1. Before authorization of the fireproofing, Telco requires a review of the portion of our contract dealing with the "special" fireproofing and an inspection of a field sample.

2. The samples, as transmitted in the referenced memo, are unsatisfactory. The fireproofing is to be applied by conventional method and then compressed by manual tamping or troweling and sealed with the Mark II Overspray.

3. Arrange to have a sample installation of the actual fireproofing on a typical Telco truss or similar type truss.

Goz obtaining info

Change # 730.003 Add #2

FV-5/11

FV-6/8

PLAINTIFF'S EXHIBIT PX-570

J. Milano

Joseph Milano
Project Administrator
Special Programs Division
The World Trade Center

Attachment

js

See Milano Letter Memo to DiBruno 6/5/70